

32 Marion St. Senior Housing

Construction Management Plan

32 Marion Street, Brookline, MA 02446





Prepared for: **Brookline Housing Authority**

General Contractor: **Delphi Construction Inc.**

Prepared by: Steven McCaul, Project Manager Delphi Construction Inc.





General Information:

On behalf of Brookline Housing Authority (the Developer) and Delphi Construction (Construction Manager) in collaboration with Davis Square Architects, the attached Construction Management Plan (CMP) has been developed for review and approval by the Brookline Building Department (BBD) and the Transportation Division of Brookline DPW. This CMP plan includes the following:

- 1. Written agreement describing construction activities
- 2. Construction Management Plans
- 3. Construction Schedule

Project Overview:

This Project is located at <u>32 – 40A Marion Street, New Construction</u>, in Brookline, MA. This 6-story mid-rise passive house building will be for 115 low-income elderly and disabled households in, accordance with ZBA Conditions 1 and 2, and is located at the site of the existing Col, Floyd Apartments. Work is expected to start on 6/16/2023 and to be completed by 7/16/2025.

The building is 120,730 SF, 1.2-acre site, and includes 115 units. The overall structure consists of garden level cast-in-place slab on grade, the first and second floors will be steel deck and concrete, and floors 3 thru 6 will be wood framed. The exterior comprises masonry veneer at the ground floor, fiber cementitious siding at the upper levels with PVC trim, and a flat TPO roof, all plans will be provided to the Assistant Director of Regulatory Planning in accordance with Condition 30 and to all local approving Agencies in accordance with ZBA Condition 31, DEP Site Review and Stormwater Management Plans to be submitted in accordance with ZBA Conditions 32, 33, 34, and 35.

This project requires Davis Bacon Prevailing Wages.

This construction management plan has been prepared for the **Brookline Housing Authority** for review and approval prior to the start of construction. This construction management plan includes detailed information of construction activities, including but not limited to the construction schedule, site access, traffic control, construction mitigation, and impact on abutters/ neighbors.

Delphi Construction, Inc. and all subcontractors will comply with the details of this approved construction management plan.



Developer: Brookline Housing Authority

90 Longwood Ave Suite #1 Brookline, MA 02446

617-277-2022

Construction Manager: Delphi Construction Inc.

255 Bear Hill Road, Suite 301,

Waltham, MA 02451

781-893-9900

24-Hour Emergency Contact: Sean Mannion – Site Superintendent

Delphi Construction Inc

Direct Number - 339-225-5828

Email: smannion@delphiconstruction.com

Construction Phasing and Schedule:

The project's scheduled start date is 9/01/2023 The duration of the project is anticipated to be 25 months, giving us a completion date of 8/04/2025 Our phasing of work will be the following:

Phasing:

- Mobilization & Construction Start Date 9/01/2023
- Demolition & Site Abatement 7/11/23 (in accordance with ZBA Condition 21 (a))
- Sitework/ Ground Improvements 9/26/2023
- o Structural Steel 02/14/2024
- O Concrete Slabs 12/29/2023
- o Rough Framing 5/14/2024
- o Rough MEP's 6/12/2024
- Building Envelope / Siding & Trim 11/08/2024
- Interior Construction 11/27/2024
- o Elevator Installation 12/05/2024
- o MEP's / Finishes 11/27/2024
- O Site Finishes 6/10/2025
- Building Turnover/Completion 8/04/2025



Hours of Construction Operation:

Typical hours of construction operation shall be from 7:00 AM to 5:00 PM Monday through Friday, per the city of **Brookline Noise Regulation**, and in accordance with ZBA Condition 36. Weekend and off-hours work may be required periodically to meet the project schedule and shall be coordinated with all necessary parties. Weekend Work is only permissible between 8:30am to 5:00pm.

The Below By-law may be cited as the "Noise Control By-law of The Town of Brookline."

SECTION 8.15.6 PROHIBITIONS AND MEASUREMENT OF NOISE

EMISSIONS Noise By-Law Article 8.15 of the Town By-Law will be Fully Complied With.

All devices employed in construction or demolition, subject to the maximum Noise Levels specified in Section 8.15.6b and 8.15.6c

The following devices shall not be operated except between the hours of 7(seven) A.M. to 7(seven) P.M. Monday through Friday, and from 8:30(eight-thirty) A.M. to 6(six) P.M. on Saturdays, Sundays and holidays: All devices employed in construction or demolition, subject to the maximum Noise Levels specified in Section 8.15.6b and 8.15.6c. Any noise outside those permitted by the noise by-law will seek a waiver from the Select Board per Town By-Law section 8.15.8.

Preconstruction Surveying:

Delphi Construction will be performing a preconstruction survey of existing structures, both the interior and exterior, within 100 feet of the construction site. This survey will include the retaining wall and home at 24-26 Marion Street in accordance with ZBA Conditions 26 and 27. The report generated from this survey will include both video and still photographs. This report will be provided to the Building Commissioner prior to the start of construction and again prior to the issuance of the Certificate of Occupancy. This report will be available to any abutter upon request.

Prior to commencement, Delphi Construction will meet with the Town of Brookline Arborist will be consulted regarding the health of existing street trees and a plan will be provided for their review describing how these will be protected.

Throughout the course demolition and construction Delphi Construction will use seismic monitoring machines to monitor ground vibrations.



Delphi Construction Inc. has prepared a detailed site logistics and operations plan (please see attached) in order to isolate and secure construction operations while providing safe and convenient access for pedestrians and vehicles during the construction process.

- The entire construction site will be enclosed by an 8' tall construction fence. The gates
 will at all times be maintained, repaired, and kept in good working order. The
 construction site will be accessed from the entry gate on Marion Street.
- In accordance with ZBA Condition 28 there will be no blasting during the construction of this project.
- Delivery traffic will access via Marion Street. Deliveries of any kind will be staged to avoid queuing of trucks in accordance with ZBA Condition 19 and the attached Trucking Plan.
- Prior to the start of construction all overhead lines will be surveyed in accordance with ZBA Condition 23.
- Emergency vehicle access will be maintained at all times throughout the construction process in accordance with ZBA Condition 17 and 25.
- All necessary and required signage will be posted at sidewalk and street closures.
- All crane and concrete pumping operations will be completed in accordance with the operations listed above and with accordance to ZBA Condition 22.
- All snow shall remain onsite. At no point will snow be removed from the site and travel through Foster Street or be placed behind any abutting property.
- No staging will be used, placed, or maintained on Foster Street or any abutting property.
- Foster Street will only be used for access for (6) days (non-sequential) for heavy
 equipment or crane access and for a 30 day period during demo only. Foster Street will
 be swept daily during the demolition phase in the morning and at the end of each day as
 needed.
- Parking on Foster Street will be prohibited for all contractors. Signage will be provided.
- Erosion control will be maintained throughout the construction site perimeter as needed to prevent erosion into any public storm water systems.
- Utility connections will occur during construction by separate permit and will be completed with minimal disruption to abutters and neighbors.
- Back Up Generators to be provided as needed in the event of power shut off in accordance with ZBA Condition 24.
- Prior to the start of construction the Town Arborist will be consulted in accordance with ZBA Condition 29.
- All equipment used onsite will be kept in good working order in accordance to ZBA Condition 39.



Jobsite Office:

The jobsite office location is located in the Construction Trailer at 32 Marion Street. We will have one or more Delphi Construction Inc. team members on site during construction hours at all times.





Vehicle and Pedestrian Traffic:

Construction Workers Commute and Parking:

The number of workers required during construction will vary based on the construction schedule with an estimated average daily workforce of 50 men and women. The workers will arrive prior to peak traffic times and are not anticipated to impact traffic patterns. There will be worker parking provided on site. Workers will be encouraged to utilize either public transportation or public parking areas. Carpooling to the Site will be Implemented to Maximize Parking. Paid Parking Lots to be Utilized if Needed. No Parking is Allowed on Brookline Streets or Ways.

Truck Routes and Deliveries:

Truck traffic will vary significantly throughout the construction process, depending on the project schedule. All deliveries will be coordinated to avoid peak traffic hours. Delivery traffic will access the site via Harvard Street to Marion Street. All trucks and deliveries will move immediately into the designated loading/unloading area. Due to the tight street access to the site, deliveries will be coordinated to ensure trucks are not lined up waiting to unload, interrupting vehicle or pedestrian traffic in the area. If the need arises to disrupt any traffic patterns for deliveries, Delphi Construction Inc. will coordinate with the Brookline DPW, Brookline Building Department, Brookline Fire Department, and Police Department. Please see below for the approved Truck Routes.

CLOSURE of PUBLIC WAYS, PUBLIC SIDEWALKS, PRIVATE WAYS:

It is anticipated that public ways and sidewalks may be closed at times during construction.

The work is to proceed with the least disruption/obstruction to vehicular and or pedestrian flow. Safety barricades, warning and directional signage, and police details will be utilized as required. All work requiring the temporary diversion of vehicular and pedestrian traffic to be fully coordinated with the Brookline DPW, Brookline Building Department, Brookline Fire Department, and Brookline Police Department. All required permits are to be obtained.

PUBLIC SAFETY:

Delphi Construction Inc. has a full site-specific safety plan that will be implemented and monitored at all times by Delphi staff, as well as periodic site inspections from a third-party inspector. All construction barriers and public safety devices will be monitored and inspected continuously throughout the day. Secure fencing and barricades will be used to separate construction areas from pedestrian and vehicle traffic. Appropriate signage will be used to direct pedestrian and vehicular traffic. Police details will be utilized as needed to direct traffic



and access to the site. All safety programs are designed to adhere to all OSHA standards, and all employees are required to have completed OSHA safety training prior to entering the site. There will be no blasting used for demolition or material removal.

An NFPA 241 plan, in accordance with ZBA Conditions 13 (a) and (b), will be kept in a conspicuous place in the Field Office Trailer. The NFPA 241 Plan will be updated, as needed, to maintain a safe job site for all. All persons onsite should familiarize themselves with the NFPA 241.

PEST CONTROL:

Delphi Construction Inc. will maintain pest and rodent control with B&B Pest, throughout the entirety of the construction schedule in accordance to ZBA Condition 50 (h). This will be maintained by a separate vendor who will be dedicated to this task.

CONSTRUCTION AIR QUALITY and DUST CONTROL:

To reduce emissions of dust and debris from the site, Delphi Construction Inc. will adhere to the following mitigation procedures:

- All trucks transporting construction materials or debris will be fully covered.
- Wetting agents will be used where required to suppress dust created by demolition or cutting activities.
- Storage of construction debris will be limited in size and will use construction practices that minimize the disturbance of loose material.
- Wheel wash stations will be used when necessary to prevent debris from beingtracked onto public roadways.
- Streets and sidewalks will be cleaned as needed to minimize dust and debris.

EROSION CONTROL:

To reduce soil erosion and runoff from the construction site into the local environment, Delphi Construction, Inc. will adhere to the following mitigation procedures:

- Prior to demolition or excavation, erosion control measures such as silt fence and hay bales shall be appropriately placed along the site's perimeter as needed in accordance with ZBA Condition 18.
- Silt sacks will be installed in all drainage basins within the project site.
- Temporary erosion controls shall remain in place until permanent measures are established.
- See attached Erosion Control Plan

DELPH CONSTRUCTION INC CONSTRUCTION NOISE MANAGEMENT:

Building Responsibly.

This construction project may require the use of equipment and tools that can be heard beyond the site. On-site physical work is scheduled to take place from July 2023 through July 2025. Careful attention will be paid to the timing of types of construction that cause excessive noise within the construction schedule. Delphi Construction, Inc. will, to the best of its ability, limit noise disruption to abutters, neighbors, and pedestrians. All work will be performed between 7 AM and 6 PM according to the Town of Brookline noise regulations. All off-hours work will be coordinated with the appropriate parties to minimize noise disruption. Careful attention will be paid to exterior equipment and deliveries to reduce engine idle times and excessive noise. No load noise is permitted before 8am.

CONSTRUCTION WASTE:

Delphi Construction, Inc. is committed to green building and will attempt to recycle as much construction debris as possible; all waste will meet the minimum recycling quota outlined in the Construction Waste Management Plan. Dumpsters will be provided on-site during the duration of the project, and all necessary permits to do so will be obtained. Construction waste will not be stored on-site and will be removed from the site as needed.


Emergency Contacts:

Delphi Construction – Main office: 781 – 893 – 9900


Sean Mannion – Construction Superintendent 339 – 225 - 5828

Steven McCaul – Project Manager 781 – 971 – 1332

A 24-hour emergency contact list will be distributed to all parties involved with the project prior to the start of construction.



DELPH Building Responsibly.™



Approved Routes of Travel to and from major Highways. Subcontractors should avoid densely settled areas for all travel.



